1. Name of the Work : Drilling of borewell and erecting pump and motor and providing MWS near Mother Theresa School at Jalahalli

2. Sanctioned Estimate No. & Date : JC RRNZ AS 2952 2013-14, dt:05.03.2014
EE RRND TS 13 2014-15, dt:16.06.2014

3. Head of Account which is chargeable : P-2178

4. Entrustment Work Order No & Date : W. O. No. EE RRND/WO/33 /2014-15, Date: 20.06.2014

5. Name of Contractor : The Technical Manager, KRIDL,

6. a. Time stipulated for completion of work : 30 days

b. Delay in Execution of work :

7. Measurement recorded : MB No. 1812/14-15 Page No.181109 to 181119

8. Check Measurement of the MB No. :
Page No. :
Asst. Executive Engineer,
Executive Engineer on,

9. Name of the official / Officer in charge of the work :
:

10. 1) Asst. Eng / Jr. Eng : M. Nagaraja

2) Asst. Exe. Engineer : S. G. Rudrawadi

As Per Sanctioned Est. Amount	Amount claimed as per Actual	Difference		Remarks
		Excess	Saving	
8,00,000/-	8,71,040 -			

a) Certified that the above work has been completed within the stipulated time noted in entrustment Order.

b) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.

c) Certified that the above work has been executed by the Contractor satisfactory in accordance with the specifications as entrusted in the agreement.

Asst. Engineer/
Jr. Engineer, BBMP

Asst. Exe. Engineer (YPR) Sub Dvn
Bruhat Bangalore Mahanagara Palike

Account Suptd.(R.R. Ngr) Dvn.